



Completion Report

1	Name of Work	Solid waste Management in Dasarahalli Ward No 15 (CC Camera)		
2	Sanctioned Estimate No.& Date	EE/DD/TS/63 /2020-21, Dt.24.07.2020		
3	Head of Account which is Chargeable	P-3298		
4	Enstrument Order No. & Date	EE/DD/WO/120/20-21, Dt.03.11.2020		
5	Name of Contractor	Naveen J		
6a	Time Stipulated for Completion of work	90 days		
b	Delay in execution of work	—		
7	Measurement recorded in MB	22/19-10		
	Page No	2185-2186/1		
8	check Measurment of the Asst			
	Exe. Eng./ Exe.Eng. On			
9	Name of the Office / Official	Asst.Executive Engineer T.Dasarahalli Sub Division		
	incharge of the work			
10	a)Assistant Engineer	ARCHANA		
	b) Asst. Exe. Engineer	M B Jayakumar		


Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
30.00 Lakhs	2985248.00	—	14752.00

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
 Ward No.15


EXECUTIVE ENGINEER
 Bruhat Bengaluru Mahanagara Palike
 Dasarahalli Division, Bengaluru-73


ASSISTANT EXECUTIVE ENGINEER
 T.DASARAHALLI SUB-DIVISION
 BANGLORE


 ಬೆಂಗಳೂರು, 29.08.2020
 ಬೆಂಗಳೂರು